Sl. No.	Description of work	Unit	Nos	L in m	B1 in m	B2 in m	D in m	Quantity	Remarks
								1300.62	
		Total Quantity							
		Quantity Carried to Bill						1300.62	
								1300.62	
13	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum,Coarse and fine aggregate conforming to IS:383-2016, with Superplastizer at 3 lts conforming to IS 9103-2008. mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). & Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a continuous operation including provision of contraction, expansion, construction and longitudinal joints,including groove cutting charges, joint filler, separation membrane of impermiable plastic sheet of 125 micron, sealant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine, and curing including cost of all materials, labour,hire charges of machineries,all lead & lift charges etc., complete as per specifications. -do- with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate 0.46cum.								
		Cum							

Measurement Recorded On: 04/03/2020, 09/03/2020, 13/03/2020, 16/03/2020, 20/03/2020, 04/05/2020, 07/05/2020

ITC Factory Main Road from 6th Cross Road Manjunath Layout

0.00	0.00	1	0.00	5.20		0.15	0.00	
0.00	15.00	1	15.00	4.20	4.70	0.15	10.58	
15.00	30.00	1	15.00	4.00	4.10	0.15	9.23	
30.00	45.00	1	15.00	4.00	4.00	0.15	9.00	
45.00	60.00	1	15.00	5.20	4.60	0.15	10.35	
60.00	85.00	1	25.00	5.50	5.35	0.15	20.06	

Cross Road from Singapur Garden Road to Dead end

0.00	0.00	1	0.00	4.00		0.15	0.00
0.00	19.50	1	19.50	3.20	3.60	0.15	10.53
19.50	19.50	1	0.00	7.00	5.10	0.15	0.00
19.50	34.10	1	14.60	6.50	6.75	0.15	14.78
34.10	34.10	1	0.00	6.50	6.50	0.15	0.00
34.10	49.10	1	15.00	4.00	5.25	0.15	11.81
49.10	64.10	1	15.00	4.80	4.40	0.15	9.90

106.24

Asst Engineer

Asst Executive Engineer

Executive Engineer

Sl. No.	Description of work	Unit	Nos	L in m	B1 in m	B2 in m	D in m	Quantity	Remarks
	64.10	79.10	1	15.00	4.70	4.75	0.15	10.69	
	79.10	94.10	1	15.00	4.70	4.70	0.15	10.58	
	94.10	109.10	1	15.00	5.90	5.30	0.15	11.93	
	109.10	124.10	1	15.00	5.50	5.70	0.15	12.83	
	124.10	139.10	1	15.00	5.00	5.25	0.15	11.81	
	139.10	154.10	1	15.00	5.00	5.00	0.15	11.25	
	154.10	168.80	1	14.70	5.80	5.40	0.15	11.91	
Approach Road									
			1	0.00	3.70		0.15	0.00	
			1	10.00	4.50	4.10	0.15	6.15	
Cross Road in Kanakabhavan (Sundeep Office Road)									
	0.00	0.00	1	0.00	3.30		0.15	0.00	
	0.00	15.00	1	15.00	4.20	3.75	0.15	8.44	
	15.00	30.00	1	15.00	5.40	4.80	0.15	10.80	
	30.00	49.00	1	19.00	4.70	5.05	0.15	14.39	
8th Cross Road from Singapura Main Road to 8th D Cross Road in Vinayana Layout									
	0.00	0.00	1	0.00	7.30		0.15	0.00	
	0.00	15.00	1	15.00	4.10	5.70	0.15	12.83	
	15.00	30.00	1	15.00	4.30	4.20	0.15	9.45	
	30.00	45.00	1	15.00	4.00	4.15	0.15	9.34	
	45.00	60.00	1	15.00	3.60	3.80	0.15	8.55	
	60.00	75.00	1	15.00	3.00	3.30	0.15	7.43	
	75.00	90.00	1	15.00	3.60	3.30	0.15	7.43	
	90.00	104.50	1	14.50	3.80	3.70	0.15	8.05	
8th E Cross Road from 8th Cross Road in Vinayana Layout									
	0.00	0.00	1	0.00	3.30		0.10	0.00	
	0.00	14.50	1	14.50	4.50	3.90	0.10	5.66	
	14.50	36.00	1	21.50	2.80	3.65	0.10	7.85	
8th D Cross Road from 8th Cross Road in Vinayana Layout									
	0.00	0.00	1	0.00	3.80		0.10	0.00	
	0.00	15.00	1	15.00	2.20	3.00	0.10	4.50	
	15.00	30.00	1	15.00	3.00	2.60	0.10	3.90	
	30.00	49.40	1	19.40	17.50	10.25	0.15	29.83	
8th B Cross Road from 8th Cross Road in Vinayana Layout									
	0.00	0.00	1	0.00	5.00		0.15	0.00	
	0.00	15.00	1	15.00	3.60	4.30	0.15	9.68	
	15.00	30.00	1	15.00	3.50	3.55	0.15	7.99	
	30.00	51.30	1	21.30	3.90	3.70	0.15	11.82	
	51.30	51.30	1	0.00	2.30	3.10	0.15	0.00	
	51.30	78.20	1	26.90	3.00	2.65	0.15	10.69	
	78.20	78.20	1	0.00	2.00	2.50	0.15	0.00	
	78.20	97.90	1	19.70	3.20	2.60	0.15	7.68	
8th Cross Road from Singapura Main Road to Dead end in Vinayana Layout								389.65	

106.24

10/6/2019

PMC

Asst Engineer

Asst Executive Engineer

Executive Engineer

Sl. No.	Description of work	Unit	Nos	L in m	B1 in m	B2 in m	D in m	Quantity	Remarks
	0.00	0.00	1	0.00	4.10		0.10	0.00	
	0.00	15.00	1	15.00	3.10	3.60	0.10	5.40	
	15.00	34.40	1	19.40	3.60	3.35	0.10	6.50	
9th Cross Road from Singapura Main Road to Dead end in Vinayana Layout									
	0.00	0.00	1	0.00	5.00		0.15	0.00	
	0.00	15.00	1	15.00	4.30	4.65	0.15	10.46	
	15.00	30.00	1	15.00	4.80	4.55	0.15	10.24	
	30.00	45.00	1	15.00	3.50	4.15	0.15	9.34	
	45.00	60.00	1	15.00	2.50	3.00	0.15	6.75	
	60.00	75.00	1	15.00	2.60	2.55	0.15	5.74	
	75.00	90.00	1	15.00	2.60	2.60	0.15	5.85	
	90.00	105.00	1	15.00	2.10	2.35	0.15	5.29	
	105.00	120.00	1	15.00	3.00	2.55	0.15	5.74	
	120.00	134.20	1	14.20	3.00	3.00	0.15	6.39	
	134.20	144.20	1	10.00	1.80	2.40	0.15	3.60	
Cross Road from 9th Cross Road in Vinayana Layout									
	0.00	0.00	1	0.00	4.10		0.10	0.00	
	0.00	15.00	1	15.00	4.20	4.15	0.10	6.23	
	15.00	30.00	1	15.00	3.10	3.65	0.10	5.48	
	30.00	49.70	1	19.70	3.90	3.50	0.10	6.90	
1st Cross Road in Ganesh Layout									
	0.00	0.00	1	0.00	7.00		0.15	0.00	
	0.00	15.00	1	15.00	7.10	7.05	0.15	15.86	
	15.00	30.00	1	15.00	6.30	6.70	0.15	15.08	
	30.00	45.00	1	15.00	5.90	6.10	0.15	13.73	
	45.00	68.30	1	23.30	6.60	6.25	0.15	21.84	
3rd Cross Road from 1st Cross Road in Ganesh Layout									
	0.00	0.00	1	0.00	6.10		0.15	0.00	
	0.00	15.00	1	15.00	7.00	6.55	0.15	14.74	
	15.00	30.00	1	15.00	6.90	6.95	0.15	15.64	
	30.00	45.00	1	15.00	6.50	6.70	0.15	15.08	
	45.00	60.00	1	15.00	6.50	6.50	0.15	14.63	
	60.00	75.00	1	15.00	7.00	6.75	0.15	15.19	
	75.00	90.00	1	15.00	5.80	6.40	0.15	14.40	
	90.00	100.20	1	10.20	5.00	5.40	0.15	8.26	
Cross Road from 3rd Cross Road in Ganesh Layout									
	0.00	0.00	1	0.00	5.60		0.15	0.00	
	0.00	15.00	1	15.00	5.30	5.45	0.15	12.26	
	15.00	30.00	1	15.00	6.00	5.65	0.15	12.71	
	30.00	45.00	1	15.00	6.50	6.25	0.15	14.06	
	45.00	61.00	1	16.00	6.60	6.55	0.15	15.72	

389.65

PMC

Asst Engineer

Asst Executive Engineer 12/6/2020

Executive Engineer

Description of work	Unit	Nos	L in m	B1 in m	B2 in m	D in m	Quantity	Remarks
1st Cross Road in Ganesh Layout								
0.00	0.00	1	0.00	7.00		0.15	0.00	
0.00	15.00	1	15.00	6.90	6.95	0.15	15.64	
15.00	30.00	1	15.00	6.50	6.70	0.15	15.08	
30.00	45.00	1	15.00	6.50	6.50	0.15	14.63	
45.00	60.00	1	15.00	6.00	6.25	0.15	14.06	
60.00	75.00	1	15.00	6.70	6.35	0.15	14.29	
75.00	90.00	1	15.00	7.20	6.95	0.15	15.64	
90.00	105.00	1	15.00	6.60	6.90	0.15	15.53	
105.00	120.00	1	15.00	5.40	6.00	0.15	13.50	
120.00	135.00	1	15.00	6.20	5.80	0.15	13.05	
135.00	150.00	1	15.00	5.80	6.00	0.15	13.50	
150.00	165.00	1	15.00	6.40	6.10	0.15	13.73	
165.00	180.00	1	15.00	6.00	6.20	0.15	13.95	
180.00	195.00	1	15.00	5.80	5.90	0.15	13.28	
195.00	210.00	1	15.00	6.30	6.05	0.15	13.61	
210.00	230.50	1	20.50	6.20	6.25	0.15	19.22	
2nd Cross Road from 1st Cross Road in Ganesh Layout								
0.00	0.00	1	0.00	6.50		0.15	0.00	
0.00	15.00	1	15.00	6.80	6.65	0.15	14.96	
15.00	30.00	1	15.00	5.80	6.30	0.15	14.18	
30.00	45.00	1	15.00	6.80	6.30	0.15	14.18	
45.00	60.00	1	15.00	6.20	6.50	0.15	14.63	
60.00	75.00	1	15.00	6.30	6.25	0.15	14.06	
75.00	95.00	1	20.00	6.30	6.30	0.15	18.90	
Cross Road (Samudhaya Bhavan Road) from Singapura Main Road in Kuvempunagara 2nd Stage								
0.00	0.00	1	0.00	5.80		0.15	0.00	
0.00	15.00	1	15.00	5.10	5.45	0.15	12.26	
15.00	30.00	1	15.00	5.30	5.20	0.15	11.70	
30.00	45.00	1	15.00	5.40	5.35	0.15	12.04	
45.00	60.00	1	15.00	4.20	4.80	0.15	10.80	
60.00	75.00	1	15.00	4.30	4.25	0.15	9.56	
75.00	89.80	1	14.80	5.30	4.80	0.15	10.66	
Kamba Temple Road from Singapura Main Road to Neharu Road in Kuvempunagara 2nd Stage								
0.00	0.00	1	0.00	5.50		0.15	0.00	
0.00	30.00	1	30.00	4.00	4.75	0.15	21.38	
30.00	60.00	1	30.00	5.40	4.70	0.15	21.15	
60.00	81.50	1	21.50	4.90	5.15	0.15	16.61	
Cross Road-1 in Kuvempunagara 2nd Stage								
0.00	0.00	1	0.00	1.50		0.10	0.00	
0.00	24.00	1	24.00	1.50	1.50	0.10	3.60	

Asst Engineer

Asst Executive Engineer

Executive Engineer

No.	Description of work	Unit	Nos	L in m	B1 in m	B2 in m	D in m	Quantity	Remarks
	Cross Road-2 in Kuvempunagara 2nd Stage							1148.04	
	0.00	0.00	1	0.00	2.00		0.10	0.00	
	0.00	30.00	1	30.00	2.00	2.00	0.11	6.30	
	30.00	54.00	1	24.00	3.00	2.50	0.11	6.60	
	Neharu Road from Kalikamba Temple Road to 9th Cross Road in Kuvempunagara 2nd Stage								
	0.00	0.00	1	0.00	4.30		0.15	0.00	
	0.00	25.00	1	25.00	3.80	4.05	0.15	15.19	
	25.00	55.00	1	30.00	5.80	4.80	0.15	21.60	
	55.00	85.00	1	30.00	8.00	6.90	0.15	31.05	
	85.00	112.00	1	27.00	8.50	8.25	0.15	33.41	
	Cross Road from Yallamma Temple Road								
	0.00	0.00	1	0.00	5.50		0.15	0.00	
	0.00	30.00	1	30.00	4.10	4.80	0.15	21.60	
	30.00	57.70	1	27.70	4.30	4.20	0.15	17.45	
	Total Quantity							**1301.21**	
	Quantity Carried to Bill							**1301.21**	

Contractor Representative

Consltant Representative

Asst Engineer
Project Division
10/06/2020

Asst Exe Engineer
Project Division
10/6/2020

Asst Engineer

Asst Executive Engineer

Executive Engineer